

4/3/2015



JOHN HYLAND
CONSTRUCTION

EXECUTIVE SUMMARY REPORT



The Past Week

- Roof Pavers
- Roof landscaping
- Elevator install
- Trash chute install
- Linear metal panels at North and East elevations
- Corrugated metal panels at North and East elevations
- MEP rough-in levels 11 and 12
- Drywall level 10 and 11
- Drywall taping and finishing level 10
- Wood doors, casing, trim levels 9
- Painting levels 8 and 9
- Ceramic tile level 7 and 8
- Casework level 7
- Accessories level 5

Coming Next Week

- Sheetrock install level 11 continues
- Drywall taping level 10 continues
- Wood doors and trim level 10
- Paint level 9 continues
- Ceramic tile level 8 continues
- Casework level 7 continues
- Accessories level 5 continues

Current Crew Size

Manpower: 214

Contractor	Scope	Personnel
John Hyland Const.	Vertical Concrete	14
Cascade Tower Crane	Crane Operator	1
Jet Electrical	Electrical	19
Jet Plumbing	Plumbing	22
Jet Heating	HVAC Duct	11
Jet Fire Prevention	Fire Sprinklers	5
Western Partitions	Metal Stud Framing/Sheet Rock	47
Third Generation Painting	Interior Paint	14
LJ Pearson	Interior Wood Trim	10
Arctic Sheet Metal	Weather Barrier	16
Dallas Glass	Window Installation	4
Paulsen's	Ceramic Tile	10
Umpqua Roofing	Roofing	8
Lanz Cabinets	Casework	8
Otis Elevator	Elevator Install	4
Thomas Kay	Flooring	6
Rexius	Landscaping	6
Blake	Countertops	4
Sun Scaffold	Scaffold Removal	1
Todd	Sauna / Steam Rooms	3
Anderson Pool	Swimming Pool	1



Metal panels at North elevation



Metal panels at East elevation

CMU planters on roof



Roof paver installation





Installing shower pan protection 11th floor



Window installation 10th floor

Installing wall furring at elevators on 11th floor



Drywall sanding 10th floor

